



State of TN Cost of Administration Net Collections (sent to trustee's office)	1.125%	\$15,312.23 \$1,345,775.25	
Trustee of Cumberland County Net To Be Distributed	1%	\$13,457.75 \$1,332,317.50	
CITY OF CROSSVILLE SPLIT Check to City of Crossville		\$666,158.75	
Check to Cumberland County Board of Education		\$666,158.75	

\$1,361,087.48

*Totals reported in May, but actually collected in March


*COLLECTIONS IN THE CITY OF CROSSVILLE





LIQUOR INCOME





2015-2016 Building Permits

				City &	Land	City &					
				County	Disturbance	County		House	County		
	County	City-Res	City-Comm	Plumbing	Permits	Mechanical	Sign	Moving	Comm	County Fees Paid	City Fees Paid
July	17	15	8	25	9	15	0			\$14,010.50	\$13,608.00
August	18	12	4	25	8	13	0			\$17,125.50	\$9,767.00
September	22	6	3	28	0	26	0			\$21,088.00	\$13,648.00
October	22	5	6	27	6	19	0			\$22,289.00	\$14,311.50
November	9	7	2	18	1	26	0	1		\$8,766.00	\$7,572.00
December	11	1	4	13	3	8	0	1	1	\$12,005.50	\$7,751.00
January	10	2	1	10	2	19	0	1	0	\$9,260.00	\$2,416.00
February	12	4	2	14	3	4	0	0	1	\$11,569.50	\$2,282.00
March	15	9	3	24	2	26	0	1	1	\$14,859.00	\$8,088.50
April	27	9	4	36	6	11	0	0	2	\$27,640.50	\$7,385.00
May	16	8	3	20	6	10	0	0	0	\$16,965.00	\$9,705.00
June											
Total	179	78	40	240	46	177	0	4	5	\$175,578.50	\$96,534.00

Engineering Projects Report

	Eng	Jineering Projects Report				
Project	Current Status	June 27, 2016	Page 1 of 1			
127 South Utility Relocation	TDOT has received all information from the Engineer. The TDOT bid letting is scheduled for August 2016.					
Safe Routes to Schools Grant	The Engineering Department is developing an erosion control plan for the project and FECS is finalizing changes developed by TDOTS comments. TDOT is reviewing the bid document one more time and the project will be rebid.					
Army Corp Study	(No Change)The Army Corp will be analyzing alternatives in preparation of an environmental impact statement.					
Northwest Connector Phase 3	(No Change)We are waiting on TDOT to approve changes to drive ways and comments on the acquisitions. We are acquiring the ROW. The project is scheduled to be let December of 2016.					
Northwest Connector Phase 2	All updates have been completed and turned in to TDOT.					
Cox Avenue	(No change) The City will settle ROW acquisition issues in the coming months.					
Airport Box Hangar	The building is complete with the exception of the floor painting. All work that remains is outside the building. The substantial completion is expected to be mid June.					
Downtown Waterlines	All services have been moved to the new water line and the contractor is working on the final tie-in at Genisis Road.					
Downtown Sidewalks	The Street Department and the Engineering Department is developing a repair program for this area as requested by the Council.					
Brookhaven Subdivision and Highland Lane Waterline Upgrade	The waterlines are	being redesigned in the road to	o eliminate the need for easements.			
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement		pproximately 300 feet of 6 inch line has been installed on Pine Drive. The Contractor has one crew orking and plans on bringing in two more crews.				
Old Lantana Road, County Seat and Southbend Waterline Replacement	(No Change)Plans	are being finalized and a sched	dule is being developed by the Engineer.			
Airport Jet A Fuel Pump Replacement	The pump is installed	ed and has not been tested. No	p payment has been made to the contractor.			
The Grove Subdivision	The road has been	paved and the only deficiencie	es that remain are vegetation and shoulder stone.			
Gardens Subdivision Phase 6 and 7		ver lines have been accepted by the City. The asphalt and curb have been installed g drainage issues to be addressed before acceptance of the road is recommended.				
Warner Complex Lighting Rehab	This Item will be on	the Council Agenda for discus	esion.			
Hiking Trails at Centennial Park		ad has developed a route and needs direction on whether we acquire easements in the Genesis road. He is ready to start building the trails.				

Bridges for Trails at Meadow Park

The Engineering Department is surveying Meadow Creek for a bridge crossing and acquiring permits for the bridges for the Soldiers Beach Trail.